

DEWDRIVE · DESIGN DECISIONS REGISTER

DewDrive design decisions register

Design Molecule Lab · designmolecule.com

DOCUMENT CONTROL

Document ID	DWD-DEC-001	Version	0.1
Status	Draft	Date	2026-10-01
Author	Amish Chadha	License	CERN-OHL-S-2.0
Project TRL	TRL 3 Proof of concept		
Repository	github.com/BoujeeEnjinia1701/dewdrive		
Source	docs/06-design-decisions.md @ uncommitted		

REVISION HISTORY

Version	Date	Author	Change
0.1	2026-10-01	Amish Chadha	Register opened with the open decisions from the review note, DWD-DDR-001 to DWD-DDR-003 and the build plan work

DewDrive design decisions register

Every design decision still to be made, and every decision made, in one place. Each decision is argued in full in its decision record under `docs/decisions/` ; this register is the index Amish works from. The build plan (`docs/05-build-plan.md`) describes the design as it stands and does not list open decisions.

■ Open decisions

All are **Proposed**, awaiting Amish.

#	Decision needed	Options	Recommendation	Affects in the build	Source
1	Review of the design-for-construction changes P1 to P13 (condenser plate under the walls, battened wall panels, tray deck, hung drip screens, fin feet, gutter and floor drain, one outlet through the fan hood, lowered inlet, framed lid, bolted and braced stand, PV pole and backing plate, folded trays)	(a) accept as made; (b) change any item	(a)	The whole build plan follows them	DWD-DDR-003, Table 1
2	Budget (R11): the buildable design costs \$620 against the \$520 budget_usd	(a) raise budget_usd to \$625; (b) cut about \$20 (single strap size, offcut sheet, cheaper bracket and plate), still over budget; (c) also drop the logger for a timer-only fan switch (about \$15 more), losing R12	(a)	Buying every part on the BOM	DWD-DDR-003, A1; DWD-CAL-001, J1
3	Portability (R9): the full box is 35.2 kg against 35 kg; 23.4 kg with the trays and deck lifted out first, as the build plan does	(a) restate R9 as "box 35 kg or less when lifted with the trays and deck taken out"; (b) take about 0.5 kg out (thinner screen straps and deck brackets, lighter lid channel) and keep R9 as written	(a)	Step 16 (box onto the stand)	DWD-DDR-003, A2; DWD-CAL-001, G1, G2
4	Glazing temperature rating: a dry bed stagnates at about 122 °C, near the usual 120 °C service rating of twin-wall polycarbonate	(a) specify a sheet rated 130 °C or more; (b) confirm from supplier data that the inner skin, which runs cooler than the bed, stays inside the rating	(a), or (b) if no such sheet is sold locally	Lid sheet (section 3.9); safety stop S3	DWD-DDR-002, O5
5	Low-emissivity drip screens: 0.82 L per day instead of 0.57, but a 166 °C dry-bed stagnation	(a) evaluate a stagnation vent or a higher-rated glazing on paper at TRL 3; (b) drop the idea	(a)	None for the first prototype (black screens)	DWD-DDR-002, O4
6	First partner and region for co-design, which also supplies the site climate data	Partner and region to be named	None yet (portfolio rule: partners are picked per area later)	Site, anchors and the design point check	DWD-DDR-001, O1
7	Appearance model deviations (anchor position and straps, electronics box orientation, radiation shield, jerrycan handle, rounded corners and lid frame),	(a) accept the five deviations and update the appearance model and renders to the constructable design on Amish's Mac; (b)	(a)	None in the build; renders and	docs/REVIEW.md , session 2026-09-26

#	Decision needed	Options	Recommendation	Affects in the build	Source
	now also behind the constructable design	leave the renders as concept images		storefront images	

■ To confirm when parts are bought

#	What to confirm	Why it matters	Source
1	The silica gel is a grade that does not crack in liquid water (sold as water-resistant or for impregnation), with about 1.0 cm ³ /g pore volume	Ordinary silica gel can shatter when the salt solution is poured on it; the pore volume sets the salt containment	Build plan, section 3.8; DWD-CAL-001, E1
2	The polycarbonate sheet's temperature rating and that the U-channel fits its 10 mm edge	Open decision 4; the frame holds the sheet	Build plan, section 3.9
3	High-temperature epoxy rated 120 °C or more, and a food-safe coating for aluminium	The fins' bond and the wetted face see condenser temperatures and the water	Build plan, section 3.2
4	The bulkhead fitting suits a 17 mm hole and its nut clears the fins (31 mm or less across)	It sits between two fins 50 apart	Build plan, section 3.3
5	The 120 mm fan fits the hood front's 114 mm hole and its four corner screws	Sets the hood hole	Build plan, section 3.11
6	The ground anchors hold 100 N or more of uplift in the site's soil	DWD-CAL-001, H4 asks for 98 N each	Build plan, section 3.19
7	The electronics box is about 160 x 110 x 220 and holds the controller, battery and logger	Sets the backing plate and hole pattern	Build plan, section 3.18
8	The tray deck sags no more than the gasket can take (about 3 mm at the centre by hand calculation)	If the tray lips lift, use a deeper bar	DWD-DDR-003, P3

■ Decisions made

Date	Decision	Decided by	Record
2026-09-25	TRL 2 review items D1 to D8: budget raised to \$500; problem wording; silica gel and CaCl ₂ composite; single-stage flat box with the condenser as its floor; fan-assisted night airflow with a 10 W panel and LiFePO ₄ battery; manual flaps; fixed 20° tilt and twin-wall polycarbonate; design point	Amish: go with recommendation	DWD-DDR-001
2026-09-25	TRL 3 items D9 to D14: night air drawn down through sealed trays; 25 wt % salt; drip screens and a fan cut-out above 70 % RH; low-emissivity screen evaluated on paper; ground anchors as default restraint; budget kept at \$500	Amish: "i accept all your recommendations, go with them across all repos."	DWD-DDR-002
2026-09-25	TRL 4 on hold; <code>trl_target</code> stays 3	Amish	<code>project.yaml</code>
2026-09-26	Budget top-up to \$520 (D15)	Amish: "I am ok with the budget top ups"	DWD-DDR-002 v0.2
2026-09-30	Make the design physically buildable while drawing the build plan	Amish: "If you are realising that the design cannot be built as per concept - fix the design assumptions to match and be physically feasible as you draw the illustrations."	DWD-DDR-003 (changes made under this instruction; open decision 1)
2026-09-30	Open decisions are kept in this register, not in the build plan	Amish: "don't log outstanding decisions in this build plan - that is not the place for it. that should be in a separate design document logged and named as such"	<code>.kit/STANDARDS.md</code> , section 18